AEE/SSD/SBK-

M. A. R. 57 (Rule 116) **No. E 483501**

Measurement Book

Serial No. 1st and final Bill.

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency..... M/s Technical Manager [West] KRIDL

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Name of Works : Repairs and Extension of UGD line in Abbigere Village and other area in W.No.12 Shettyhalli sub-division.						
	Estimated Cost : 15.00 Lacks.						
	Job No : 012-19-000031						
	Work order No : EE/DD/No/ST/46/19-20 Dt: 01-02-2020.						

28/2/2020

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ರಾಸರಹಳ್ಳಿ ವಲಯ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

28/2/2020

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
28.10.21 (1)	Earthwork Excavation for foundation to buildings Water Supply, Sanitary lines and electrical Conduits either in pits or in trenches 1.5 m and above in width, in hard soil not exceeding 1.5 m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated stuff from edges of excavation with upto 50 m including cost of explosives, labour and hire of equipment etc., complete as per the direction of Engineer-in-charge of the work. Qty wide this M.B. No. 48357					743.00 m³ @ Rs 299.98 = Rs 222885.14	

28/10/21

ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ - ದಾಸರಹಳ್ಳಿ ವಲಯ

M. A. R. 57 (Rule 116) **No. E** 483502

Measurement Book

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions			Contents	Reference to last Measurement
		Number	Length	Breadth / Depth		
1	2	3	4	5 / 6	7	8
H.No. ②	Providing and Laying in position to required level or slope 230 mm internal diameter salt glazed stoneware pipes Grade A and jointing with stiff mixture of cement mortar in proportion of 1:1 testing of pipes and joints, including cost of materials, labour charges etc as per specifications and as per the direction of Engineer-in-charge of the work.					
	Qty vide this MB. Pg. 483571 & 483572				= 498.00	
	28/09/2020			@ Rs	554.38	= Rs 276081.2

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8

H.NO.(3) Providing and laying in position Plain cement concrete of 7.5 40mm and down size graded granite metal, machine mixed Concrete laid in layers not exceeding 15cms thick, well compacted for 230mm internal diameter Stoneware pipes including Cost of materials, labour charges, Hire of machinary, Curing etc., Charges complete as per specifications and as per the direction of Engineer-incharge of the work.

Abj wide this as per M.B. Pg-No. 48&57 = 498.00 M

@ ₹ 493.96 = ₹ 245998.08

28/07/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು [illegible]
[illegible]

M. A. R. 57 (Rule 116) No. E 483503

Measurement Book

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	H No. ④ Constructing brick masonry circular type manhole 0.91m internal dia at bottom 1.67m deep and 0.56m dia at top with table moulded non-modular bricks of 50 class designation 50 in cement mortar 1:4, inside cement plastered 12mm thick with cement mortar 1:3, finished with a floating coat of neat cement, foundation concrete M10 using 40mm and downsize granite metal and making necessary channel in cement concrete M50 with 20mm and downsize granite metal and making necessary channel to in finished with a floating coat of neat cement. with S.F.R.C. Cover and frame [Heavy duty HD-20 grade designation]						

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಪೂರ್ವ ವಿಭಾಗ, ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

28/12/2020

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	560 mm internal diameter Conforming IS: 12592, total weight Cover and frame to be not less than 182 kg fixed in Cement Concrete 1:2:4, 20mm and down size broken granite metal, providing and removing Centring, shuttering including cost of materials, labour charges, Hire of machineries complete as per specifications [Excavation, footrests and 12mm thick Cement plaster on the external surface shall be paid seperately] etc., Complete as per specifications and as per the direction of Engineer-in-charge of the work.						
	R.B.S slop to Pillappa circle Road	12				12	
	pipeline road	4				4	
	Anjaneya temple road	3				3	
		19 nos				19	

Ch 1

E.E (D.D.1)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಎಸ್. ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Cost 2239 Rs 42545.50

28/02/2020

Audited and admitted for Rs. 1473709-00

Passed by Cheque for Rs. 1324237-00

Thirteen Lakhs Twenty four thousand Two Hundred thirty seven only

Serial No. 49472-00

Name of work

Name of Contractor of nature of Agency

Date of commencement of work

Acct. Superintendent BBMP Dasarahalli Division

Exe. Engineer

M. A. R. 57 (Rule 116)
Measurement Book

483504

From

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	A.No(5) Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20cm in depth, Compacting each deposited layers by ramming with lead upto 50m a lift upto 1.5m including cost of all labour etc., complete as per specifications and as per the direction of Engineer-in-charge of the work. Qty vide this MB Pg.No: 483573:					743.007 3 @ ₹ 134.62	= ₹ 100092
						Total ₹	₹ 1270438.
						KRIDL charges 4%	50818.
						GST 12%	152452
						Total =	₹ 1473709.

28/02/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

28/02/2020

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8

Certificate

(1) Certified that the Contractor has work done satisfactorily

(2) The contractor has removed the debris from work spot

(3) There is no any department materials issued to the Contractor

28/02/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.